



ISSUE 3: April 2014

Project Update

McPhillips have been appointed as the Principle Contractor for the main stabilisation contract and works are now underway. The temporary site access road from Calcutts Road has been created and construction is progressing up the hillside into the area of the compound. The site compound is being created and utility connections are taking place. The new compound should be occupied in May. The access road will be fenced and gated to prevent errant access and the gates will be manned whilst the site is open.

Reptile fencing has been erected around the Maws Field to enable the preparation work for the installation of the row of Vibroconcrete Columns to commence shortly.

Once the compound and access road is created, work will start on creating the pile row corridors ahead of the drilling and grouting and piling works. These works will take place from the top of the hill down towards the river over the next few months.

Single and double yellow lines are to be installed on Calcutts Road in the vicinity of the new temporary access road. A plan showing the extent of these lines can be seen on the project website.

Some sections of the wooden road sections will be removed shortly to prevent further damage to them during the project. They will be removed under archaeological supervision and retained on site for reuse at the end of the project.

The next public drop in session will take place on 13th May in Jackfield Village Hall. There will be an opportunity to discuss the project with the Project Team and the Contractor. There will also be an update on the Ironbridge Road closure. The drop in session will be between 16:00 and 20:00. There will be a formal presentation at 18:30 to cover both projects.

Who's out and about ?

IGMT archaeologists: progressing archaeological watching brief.

McPhillips: creating access road and compound, remaining tree felling works, reptile fencing, temporary drainage works, ecological mitigation works.

TWC: supervising the works, monitoring instruments and collecting data.

Utilities companies: making temporary connections for the site compound.

Useful Contact Information:

TWC Site Team: Neal Rushton, Project Manager: 01952 384867; Colin Pitcher, Assistant Project Manager : 01952 384668; Debbie Goodale, Site Supervisor ; Katherine Morris, Site Supervisor; **Contractors Site Team:** Simon Hutchinson, Contracts Manager : 01952 670440; Mike Evans, Site Agent: 07753950160; **Emergency Contact Details:** TWC: 08451 559955; McPhillips: 07974 614447.

Project Email: Jackfield.stabilisationproject@telford.gov.uk



Date for your diary

**13th May – Drop In Session, Jackfield Village Hall
16:00 – 20:00 with a presentation at 18.30 to cover
Jackfield and Ironbridge Road.**



What Next?

Site clearance behind Maws Craft Centre, creation of pile row corridors, removal of wooden road sections.

Telford and Wrekin will be updating our webpage throughout the project. The web address is:

www.telford.gov.uk/jackfieldstabilisationproject