



## Project Update

Work is progressing on the site with the creation of the pile rows. M&J Drilling Services Ltd have located 7 mineshaft clusters and the shafts have been infilled with grout. M&J are also drilling and grouting the pile corridors to stabilise any historic mine workings which may influence the piles. Kellers, McPhillips piling subcontractor have recently arrived on site to start installing piles from the top of the slope downwards. Please be aware that now the piling has commenced, there will be many more deliveries to site each day carrying the steel tubes to reinforce the piles and the concrete.

Japanese Knotweed has been treated below Salthouse Road and the vegetation is starting to be moved to the receptor cells for future long term treatment.

At the Maws, Foundation Piling have finished the piling of the tile waste and McPhillips are temporarily reinstating the field and are carrying out footpath and highway improvements in that area. The river bank works will commence later in the year at the appropriate time to avoid the end of the bird nesting period and to ensure that the trees to be coppiced will grow back in the future.

It is proposed to have a site open day on 8<sup>th</sup> September where you will have the opportunity to come on to site and see the machinery and the works close up. The project team will be on hand to answer any specific queries that you have.



## Date for your diary

8<sup>th</sup> September 2014 – Site Open Day 3pm



## Who's out and about ?

**IGMT archaeologists:** progressing archaeological watching brief.

**McPhillips:** pile row construction, moving Japanese Knotweed, ecological mitigation works, temporary site drainage works.

**Keller:** Main Piling subcontractor.

**TWC:** supervising the works, monitoring instruments and collecting data.

**Western Power Distribution:** constructing the 11kV diversion.

**GIP Ltd & M&J Drilling:** Mineshaft probing and treatment.

## Useful Contact Information:

**TWC Site Team:** Neal Rushton, Project Manager: 01952 384867; Colin Pitcher, Assistant Project Manager : 01952 384668; Debbie Goodale, Site Supervisor ; Katherine Morris, Site Supervisor; **Contractors Site Team:** Simon Hutchinson, Contracts Manager : 01952 670440; Mike Evans, Site Agent: 07753950160; **Emergency Contact Details:** TWC: 08451 559955; McPhillips: 07718 242907.

**Project Email:** [Jackfield.stabilisationproject@telford.gov.uk](mailto:Jackfield.stabilisationproject@telford.gov.uk)

## What Next?

Piling to the main slip area.

Highways improvements to Ferry Road and the footways around Maws Craft Centre.

Telford and Wrekin will be updating our webpage throughout the project. The web address is:

[www.telford.gov.uk/jackfieldstabilisationproject](http://www.telford.gov.uk/jackfieldstabilisationproject)