

Brookside Programme Update Sheet

Date: 19/07/21

Works completed in the last 2 weeks:

Civils Works Completed in - Bridgwood, Bembridge, Beaconsfield, Briarwood

Micro Asphalt works - Bridgwood

Drainage works – Bridgwood, Blakemore, Brindleyford, Burford, Burtondale

Where are we currently working:

Stage 1: Drainage works:

Bembridge, Blakemore, Brereton, Burtondale & Burford

Stage 2: Civil works

Birchmore then moving onto Burnside

Stage 3: Microasphalt/ Resurfacing

Bembridge then moving onto Beaconsfield

Stage 4: Flexipave

Awaiting confirmation of dates

Stage 5: General street scene improvements:

Awaiting confirmation of dates

Where will be working next 2 weeks:

Civils Stage 2 – Burnside & Brindleyford

Micro Asphalt – Beaconsfield & Briarwood

Any photos of works completed/ works in progress:

