

## **Brookside Programme Update Sheet**

**Date: 02/08/21**

### **Works completed in the last 2 weeks:**

Civils Works Phase 1 – Beaconsfield

Civils Works Phase 1 – Briarwood

Civils Works Phase 1 – Birchmore

Civils Works Phase 1 – Burnside

Micro Asphalt – Bembridge

Drainage – Bridgwood, Blakemore, Brindleyford, Burford, Burtondale

### **Where are we currently working:**

#### **Stage 1: Drainage works:**

Bembridge, Blakemore, Brereton, Burtondale & Burford (Works delayed due to Covid Isolations)

#### **Stage 2: Civil works**

Brindleyford,

#### **Stage 3: Microasphalt/ Resurfacing**

Beaconsfield then moving onto Briarwood

#### **Stage 4: Flexipave**

Awaiting confirmation of dates

#### **Stage 5: General street scene improvements:**

Awaiting confirmation of dates

### **Where will be working next 2 weeks:**

Civils Phase 1 – Blossomfield/Brackenfield then Bishopdale

Micro Asphalt –Briarwood & Birchmore

**Any photos of works completed/ works in progress:**

