

Brookside Programme Update Sheet

Date: 27/09/21

Works completed in the last 2 weeks:

Civils Works Phase 1 – Burtondale

Micro Asphalt – Brindleyford

Where are we currently working:

Stage 1: Drainage works:

Phase 1 of works have been completed, awaiting materials to complete the repairs to Covers

Stage 2: Civil works Phase 1

Burford

Stage 3: Micro Asphalt/ Resurfacing

Brackenfield

Stage 4: Flexipave

Starts 04/10/21

Stage 5: General street scene improvements:

Starts 04/10/21 with exception of SNPs and Bins, this to follow

Where will be working next 2 weeks:

Civils Phase 1 – Burford including Dropped Crossings

Civils Phase 2 - Bridgwood

Micro Asphalt – Bishopdale, Blakemore

Any photos of works completed/ works in progress:

