

**Sutton Hill Programme Update Sheet**

**Date: 13/10/21**

**Works completed in the last 2 weeks:**

Drainage –1 gully still to do (Car still parked)

**Stage 2: Civil works inc Flexi Pave**

Shakespear Way

**Where are we currently working:**

**Stage 1: Drainage works:**

Awaiting dates from Dyno Rod to complete additional gullies

**Stage 2: Civil works inc Flexi Pave**

Smallwood & Southgate

**Stage 3: Microasphalt/ Resurfacing**

**Stage 4: General street scene improvements:**

Starts 04/01/2022

**Where will be working next 2 weeks:**

Civils Phase 1 – Southgate, Sport & Play Areas

Micro Asphalt –Starts 12/02/2022