

## **Brookside Programme Update Sheet**

**Date: 25/10/21**

### **Works completed in the last 2 weeks:**

Felxi Pave – Briarwood, Birchmore, Burnside, Bridleyford, Brackenfield

Micro Asphalt – Bishopdale

### **Where are we currently working:**

#### **Stage 1: Drainage works:**

Phase 1 of works have been completed, awaiting materials to complete the repairs to Covers

#### **Stage 2: Civil works Phase 1**

Dropped Crossings in Burford

#### **Stage 3: Micro Asphalt/ Resurfacing**

Blakemore

#### **Stage 4: Flexipave**

Bishopdale, Blakemore & Brereton

#### **Stage 5: General street scene improvements:**

Awaiting Delivery Dates for SNPs

### **Where will be working next 2 weeks:**

Civils Phase 1 –Dropped Crossings

Civils Phase 2 – Burtondale & Burford

Micro Asphalt – Blakemore & Brereton

### **Any photos of works completed/ works in progress:**



