

Brookside Programme Update Sheet

Date: 08/11/21

Works completed in the last 2 weeks:

Felxi Pave – Bishopdale, Blakemore, Brereton, Burtondale

Micro Asphalt – Blakemore

Where are we currently working:

Stage 1: Drainage works:

Phase 1 of works have been completed, awaiting materials to complete the repairs to Covers

Stage 2: Civil works Phase 1

Dropped Crossings in Burford moving onto Painting of railings and replacing slabs Q1-14

Stage 3: Micro Asphalt/ Resurfacing

Brereton & Burtondale

Stage 4: Flexipave

Burford

Stage 5: General street scene improvements:

Awaiting Delivery Dates for SNPs

Where will be working next 2 weeks:

Civils Phase 1 –Completing Dropped Crossings

Civils Phase 2 –Burford

Painting and replacement Slabs all other sites 1-14

Micro Asphalt –Brereton & Burtondale

Any photos of works completed/ works in progress:

