

## Brookside Programme Update Sheet

Date: 15/12/21

### Works completed in the last 2 weeks:

Street Scene Activities – All painting of railing completed in all Quadrants

Micro Asphalt – Burford

### Where are we currently working:

#### Stage 1: Drainage works:

Phase 1 of works have been completed,

Phase 2 - Materials have now been confirmed and awaiting confirmation to proceed

#### Stage 5: General street scene improvements:

SNPs have started to be installed and will be completed by 22/12/21

### Any photos of works completed/ works in progress:

Please see separate work Doc

### Progress Table

Area	Stage 1 - Drainage	Stage 2 Civils	Stage 3 – Micro asphalt / resurfacing	Stage 4 – Flexi pave	Stage 5 – Street Scene Activities	Stage 6 – Drainage repairs
Q1 - Bridgwood					22/12/21	TBC
Q2 – Bembridge					22/12/21	TBC
Q3 – Beaconsfield					22/12/21	TBC
Q4 – Briarwood					22/12/21	TBC
Q5 – Birchmore	N/A				22/12/21	TBC
Q6 – Burnside	N/A				22/12/21	TBC
Q7 – Brindleyford					22/12/21	TBC
Q8 - Blossomfield	N/A		N/A	N/A	N/A	TBC
Q9 – Brackenfield					22/12/21	TBC
Q10 – Bishopdale					22/12/21	TBC
Q11 – Blakemore					22/12/21	TBC
Q12 - Brereton					22/12/21	TBC
Q13 – Burtondale					22/12/21	TBC
Q14 – Burford					22/12/21	TBC