

Hollinswood Programme Update Sheet

Date: 24/05/22

Works completed:

Civils Works Phase 1 – Daddlebrook

Civils Works Phase 1 – Dinthill

Civils Works Phase 1 – Doddington

Civils Works Phase 1 – Darliston

Civils Works Phase 1 – Draycott

Civils Works Phase 1 – Dudmaston

Civils Works Phase 1 – Dallamoor

Where are we currently working:

Stage 1: Civil Works:

Dinchope Drive

Where will be working next 2 weeks:

Civils Phase 1 – Dunstone & Danesford

Any photos of works completed/ works in progress:



Progress Table

Area	Stage 1 Civils	Stage 2 Flexi Pave	Stage 3 – Drainage	Stage 4 – Micro asphalt / resurfacing	Stage 5 – Street Scene Activities	
Q1 - DaddleBrooke						
Q2 – Dinthill						
Q3 – Doddington						
Q4 – Darliston						
Q5 – Draycott						
Q6 – Dudmaston						
Q7 – Dallamoor						
Q8 - Daywell						
Q9 – Dinchope Drive						
Q12 – Dunstone						
Q13 – Danesford	26/05/22					
Q14 – Deepdale	31/05/22					
Q15 – Downmead	07/06/22					
Q16 – Dalelands	10/06/22					
Q17 – Deercote	14/06/22					
Q10 – Duffryn	TBC					
Q11 – Dunsheath	TBC					

Key:

	Completed
	Ongoing
	Next
	Not started