



ISSUE 11: June 2016

## Project update

The project is nearing completion with the landscaping and planting in the final stages. Works to restore Jackfield Tile Museum car park also on going following removal of the site access road are. However, a local issue has become apparent with the rock revetment that has been constructed at the western end of the site behind the cottages in Church Road.

Some movement has been observed within the revetment behind the cottages and therefore our designers, Jacobs, have advised that some remedial works are necessary in this area. The issue has been caused as a result of shallow movement on a near surface slip plane to the river side of previously installed piles. The works will involve reprofiling the rock revetment in this area and installing additional mini piles within the revetment slope to stabilise this section.

It is envisaged that the work will be carried out by an excavator which can both reprofile the rock revetment and also install the additional short mini piles into the river bank. It should be completed within 4 to 6 weeks. This is a localised issue and does not affect the rest of the site including the house side of the existing piles.



Date for your diary:

June – July 2016: Local rock revetment works



Upper bat commuter fence and planted areas



Picnic area with feature tiles

## Who's out and about ?

**McPhillips:** works to the rock revetment, landscaping, Jackfield Tile Museum Car Park restoration works.

**TWC & Jacobs:** Supervising the works, monitoring instruments, final measure of completed works and topographical survey.

## What Next?

- Landscaping and restoration.
- Rock Revetment works.
- Long-term landscape maintenance.
- The project webpage is: [www.telford.gov.uk/jackfieldstabilisationproject](http://www.telford.gov.uk/jackfieldstabilisationproject)

## Useful Contact Information:

**TWC site team:** Neal Rushton, Project Manager: 01952 384867; Colin Pitcher, Assistant Project Manager: 01952 384668; Debbie Goodale, Site Supervisor; **Contractors site team:** Simon Hutchinson, Contracts Manager: 01952 670440; Mike Evans, Site Agent: 07753950160; **Emergency contact details:** TWC: 08451 559955; McPhillips: 07718 242907.

**Project Email:** [Jackfield.stabilisationproject@telford.gov.uk](mailto:Jackfield.stabilisationproject@telford.gov.uk)