

## **Hollinswood Programme Update Sheet**

**Date: 07/06/22**

### **Works completed:**

Civils Works Phase 1 – Daywell

Civils Works Phase 1 – Dinchope

Civils Works Phase 1 – Dunstone

Civils Works Phase 1 – Danesford

Civils Works Phase 1 – Deepdale

### **Where are we currently working:**

#### **Stage 1: Civil Works:**

Downmead and Dalelands

### **Where will be working next 2 weeks:**

Civils Phase 1 – Dalelands & Deercote

### **Any photos of works completed/ works in progress:**



### Progress Table

Area	Stage 1 Civils	Stage 2 Flexi Pave	Stage 3 – Drainage	Stage 4 – Micro asphalt / resurfacing	Stage 5 – Street Scene Activities	
Q1 - DaddleBrooke						
Q2 – Dinthill						
Q3 – Doddington						
Q4 – Darliston						
Q5 – Draycott						
Q6 – Dudmaston						
Q7 – Dallamoor						
Q8 - Daywell						
Q9 – Dinchope Drive						
Q12 – Dunstone						
Q13 – Danesford						
Q14 – Deepdale						
Q15 – Downmead	07/06/22					
Q16 – Dalelands	10/06/22					
Q17 – Deercote	14/06/22					
Q10 – Duffryn	TBC					
Q11 – Dunsheath	TBC					

#### Key:

	Completed
	Ongoing
	Next
	Not started