### Sutton Hill Programme Update Sheet

## Date: 25/10/21

#### Works completed in the last 2 weeks:

Drainage –1 gully still to do as mentioned in previous email (Car still parked)

Stage 2: Civil works inc Flexi Pave

Smallwood & Sports & Play Area

# Where are we currently working:

<u>Stage 1:</u> Drainage works: Awaiting dates from Dyno Rod to complete additional gullies <u>Stage 2:</u> Civil works inc Flexi Pave Southgate & Summerhill <u>Stage 3:</u> Microasphalt/ Resurfacing <u>Stage 4:</u> General street scene improvements: Starts 04/01/2022

## Where will be working next 2 weeks:

Civils Phase 1 – Southgate, Summerhill & Sunnymead

Micro Asphalt – Starts 12/02/2022

## Any photos of works completed/ works in progress:

