

## **Sutton Hill Programme Update Sheet**

**Date: 08/11/21**

### **Works completed in the last 2 weeks:**

Drainage –1 gully still to do as mentioned in previous email (Car still parked)

#### **Stage 2: Civil works inc Flexi Pave**

Southgate, Summerhill

### **Where are we currently working:**

#### **Stage 1: Drainage works:**

Awaiting dates from Dyno Rod to complete additional gullies (additional email sent)

#### **Stage 2: Civil works inc Flexi Pave**

Sunnymead, Selbourne, Stonecross

#### **Stage 3: Microasphalt/ Resurfacing**

#### **Stage 4: General street scene improvements:**

Starts 04/01/2022

### **Where will be working next 2 weeks:**

Civils Phase 1 – Sunnymead, Selbourne, Stone Cross, Stone Dale

Micro Asphalt –Starts 12/02/2022

### **Any photos of works completed/ works in progress:**

