



ISSUE 8: May 2015

## Project Update

The main piling was completed on 1<sup>st</sup> April 2015 and Kellers have removed all of their plant and equipment from site. A total of 2081 600mm diameter steel reinforced piles have been installed to stabilise most of the site.

McPhillips are currently undertaking earthworks to the upper slope to form the final profile. On the lower slopes earthworks have commenced to facilitate the construction of the permanent Salthouse Road, Church Road and Salthouse Lane construction. Works to facilitate the river bank mini piles have commenced adjacent to the river, piling is subject to river conditions.

Highway reconstruction and initial resurfacing works have been completed in front of the Half Moon Pub, the road is now open and is waiting for the final tarmac layer to be placed in the next few weeks.

Landscaping works have commenced behind the Maws Craft Centre along with the creation of the steps alongside the Maws Craft Centre vehicle ramp.

River revetment works have commenced outside the Half Moon Pub working up stream towards Church Road. These works will continue over the Summer months. Mini Piling is due to commence along the river bank in the next few weeks. The rock revetment works have also commenced outside the Boat Inn adjacent to the Memorial Bridge.

A team of surveyors are making their way around the area undertaking topographical surveys as part of the wider gorge monitoring strategy. An aerial survey of the Gorge will also be carried out in the next few weeks subject to weather conditions.

The next drop in session is due to take place on 9<sup>th</sup> June in Jackfield Village Hall between 2pm and 7.30pm.

## Who's out and about ?

**McPhillips:** Earthworks, landscaping, highway construction, river revetment works.

**TWC & Jacobs:** Supervising the works, monitoring instruments, condition surveys, topographical survey.



## Date for your diary :

9<sup>th</sup> June – Drop in Session 9 2pm – 7.30pm



## What Next?

Mini piling and rock revetment works to river bank. Maws riverbank landscaping. Earth works to slopes.

Telford and Wrekin will be updating our webpage throughout the project. The web address is:

[www.telford.gov.uk/jackfieldstabilisationproject](http://www.telford.gov.uk/jackfieldstabilisationproject)

## Useful Contact Information:

**TWC Site Team:** Neal Rushton, Project Manager: 01952 384867; Colin Pitcher, Assistant Project Manager : 01952 384668; Debbie Goodale, Site Supervisor ; Katherine Morris, Site Supervisor; **Contractors Site Team:** Simon Hutchinson, Contracts Manager : 01952 670440; Mike Evans, Site Agent: 07753950160; **Emergency Contact Details:** TWC: 08451 559955; McPhillips: 07718 242907.

**Project Email:** [Jackfield.stabilisationproject@telford.gov.uk](mailto:Jackfield.stabilisationproject@telford.gov.uk)